NAME OF THE WORK: PACKAGE NO.03
(CONSISTS OF 5 WORKS)

EMB

Second and Part Bill

Measurement Sheet

BOOK NO – 02

VOLUME-II WARD-08

BRUHAT BANGALORE MAHANAGARA PALIKE

PACKAGE NO.03 (CONSISTS OF 5 WORKS)

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.01		Removing and resetting Stone Slab of drain and pointing in C.M (1:3) (Approved Rate)										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 01								231.12		
		Total Executed Quantity								231.12		
		Modified Schedule-b Quantity								1487.70		
		Now to be paid Quantity								231.12	139.73	32294.00
Item no.02		Removing and Resetting of Footpath Slab and pointing in C.M (1:3) (Approved Rate)										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 02 to 10								1708.37		
		Total Executed Quantity								1708.37		
		Modified Schedule-b Quantity								2154.02		
		Now to be paid Quantity								1708.37	271.37	463600.00
Item no.03		Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work.Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. (Tipper 5.5 m3)										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 11 to 19								1323.93		
		Total Executed Quantity								1323.93		
		Modified Schedule-b Quantity								5519.80		
		Now to be paid Quantity								1323.93	351.05	464766.00
Item no.04		Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:3:6 (M10) Using 40 mm nominal size graded crushed coarse aggregates										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 20								50.34		
		Total Executed Quantity								50.34		
		Modified Schedule-b Quantity								452.99		
		Now to be paid Quantity								50.34	6413.65	322863.00
Item no.05		Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications										
			Tonne									
		Vide Total executed Quantity from premeasuremet Page no. 21								5.75		
		Total Executed Quantity								5.75		
		Modified Schedule-b Quantity								54.41		
		Now to be paid Quantity								5.75	106436.07	612007.00

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant executive Engineer

02/01/24

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.06		Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) M20 Design Mix Using 20 mm nominal size graded crushed coarse aggregates										
Measurements taken on		02/01/24										
		Bottom Raft										
		Sarovara Layout										
		AMCO Layout										
		1st Main Road										
		LHS										
		(N-S)										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60.00	75.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
75.00	90.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
90.00	105.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
105.00	120.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
120.00	135.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
135.00	150.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
150.00	165.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
165.00	180.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
180.00	195.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
195.00	210.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
210.00	225.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
225.00	240.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
240.00	255.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
255.00	270.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
270.00	285.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
285.00	290.10		Cum	1	5.10	0.90	0.90	0.90	0.15	0.69		
		Side Wall										
		Sarovara Layout										
		AMCO Layout										
		1st Main Road										
		LHS										
		(N-S)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.90	4.05		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.90	4.05		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.90	4.05		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.90	4.05		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.90	4.05		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.90	4.05		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.90	4.05		
105.00	120.00		Cum	2	15.00	0.15	0.15	0.15	0.90	4.05		
120.00	135.00		Cum	2	15.00	0.15	0.15	0.15	0.90	4.05		
135.00	150.00		Cum	2	15.00	0.15	0.15	0.15	0.90	4.05		
150.00	165.00		Cum	2	15.00	0.15	0.15	0.15	0.90	4.05		
165.00	180.00		Cum	2	15.00	0.15	0.15	0.15	0.90	4.05		
180.00	195.00		Cum	2	15.00	0.15	0.15	0.15	0.90	4.05		
195.00	210.00		Cum	2	15.00	0.15	0.15	0.15	0.90	4.05		

95.86

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

02/01/24
Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
210.00	225.00		Cum	2	15.00	0.15	0.15	0.15	0.90	4.05		
225.00	240.00		Cum	2	15.00	0.15	0.15	0.15	0.90	4.05		
240.00	255.00		Cum	2	15.00	0.15	0.15	0.15	0.90	4.05		
255.00	270.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
270.00	285.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
285.00	290.10		Cum	2	5.10	0.15	0.15	0.15	0.60	0.92		
								Sub Total		114.33	18.47	
		Culvert										
		Bottom raft										
		Sarovara Layout										
		1st Main Road										
			Cum	1	6.70	1.20	1.20	1.20	0.20	1.61		
		Amco Layout										
		2nd Cross Road	Cum	1	5.10	1.20	1.20	1.20	0.20	1.22		
		Side Wall										
		Sarovara Layout										
		1st Main Road										
			Cum	2	6.70	0.20	0.20	0.20	0.60	1.61		
		Amco Layout										
		2nd Cross Road	Cum	2	5.10	0.20	0.20	0.20	0.60	1.22		
								Sub Total		5.66		
		Bed Correction										
		Sarovara Layout										
		AMCO Layout										
		1st Main Road										
		LHS										
		(From South to North)										
0.00	15.00		Cum	1	15.00	0.60	0.60	0.60	0.15	1.35		
15.00	30.00		Cum	1	15.00	0.60	0.60	0.60	0.15	1.35		
30.00	45.00		Cum	1	15.00	0.60	0.60	0.60	0.15	1.35		
45.00	60.00		Cum	1	15.00	0.60	0.60	0.60	0.15	1.35		
60.00	62.30		Cum	1	2.30	0.60	0.60	0.60	0.15	0.21		
								Sub Total		5.61		
		Total Executed Quantity								125.60		
		Modified Schedule-b Quantity								915.91		
		Now to be paid Quantity								125.60	7236.31	908881.00

Item no.07 **Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. Mix 1:3:6 (M10) Using 20 mm nominal size graded crushed coarse aggregates**

			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 22 to 27								54.71		
		Total Executed Quantity								54.71		
		Modified Schedule-b Quantity								90.76		
		Now to be paid Quantity								54.71	6614.58	361884.00

Contactor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer 02/1/24
Kodigehalli Sub Division
BBMP, Bangalore
Assistant Executive Engineer

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.08		Providing and constructing load bearing wall with Solid Concrete blocks of size 400x150x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications.										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 28 & 29								198.56		
		Total Executed Quantity								198.56		
		Modified Schedule-b Quantity								337.40		
		Now to be paid Quantity								198.56	1225.22	243280.00
Item no.09		Providing and fixing precast reinforced cement concrete covering slabs of 10Cm thick made of M20 with OPC cement,with 20mm and down size graded granite metal coarse aggregate @0.70 mixed, Inculding providing and removing centering, shuttering, strutting propping etc., for edges of slabs with TMT steel (Fe500) cost of all materials, labour, all lead and lift, HOM of machinery, curing, including cost of reinforcement etc., complete as directed by the Engineer in charge of the work										
Measurements taken on		02/01/24										
		Devi Nagar(Lottegollahalli Layout)										
		6th Cross Road										
		(From East to West)										
		LHS										
9.20	12.00		Sqm	1	2.80	0.75	0.75	0.75		2.10		
24.00	26.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
34.00	35.80		Sqm	1	1.80	0.75	0.75	0.75		1.35		
42.50	44.00		Sqm	1	1.50	0.75	0.75	0.75		1.13		
54.00	56.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
66.00	68.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
80.00	82.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
92.00	93.40		Sqm	1	1.40	0.75	0.75	0.75		1.05		
97.90	99.00		Sqm	1	1.10	0.75	0.75	0.75		0.82		
110.00	112.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
124.00	126.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
141.00	145.00		Sqm	1	4.00	0.75	0.75	0.75		3.00		
153.00	155.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
158.70	160.00		Sqm	1	1.30	0.75	0.75	0.75		0.98		
		RHS										
		(From East to West)										
0.00	2.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
9.30	11.00		Sqm	1	1.70	0.75	0.75	0.75		1.28		
26.20	28.00		Sqm	1	1.80	0.75	0.75	0.75		1.35		
38.00	40.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
51.00	53.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
67.00	68.40		Sqm	1	1.40	0.75	0.75	0.75		1.05		
72.40	74.00		Sqm	1	1.60	0.75	0.75	0.75		1.20		
81.00	83.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
97.00	98.20		Sqm	1	1.20	0.75	0.75	0.75		0.90		
106.10	108.00		Sqm	1	1.90	0.75	0.75	0.75		1.43		
116.00	117.50		Sqm	1	1.50	0.75	0.75	0.75		1.13		
125.20	127.00		Sqm	1	1.80	0.75	0.75	0.75		1.35		
136.00	138.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
140.00	141.20		Sqm	1	1.20	0.75	0.75	0.75		0.90		
144.70	146.00		Sqm	1	1.30	0.75	0.75	0.75		0.98		
157.00	158.00		Sqm	1	1.00	0.75	0.75	0.75		0.75		

40.73

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

MEASUREMENT SHEET
Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		6th A Cross Road										
		(From North to South)										
		LHS										
0.00	5.00		Sqm	1	5.00	0.75	0.75	0.75		3.75		
13.00	15.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
23.00	24.90		Sqm	1	1.90	0.75	0.75	0.75		1.43		
32.70	34.00		Sqm	1	1.30	0.75	0.75	0.75		0.97		
45.00	47.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
57.00	59.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
68.00	70.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
84.00	85.00		Sqm	1	1.00	0.75	0.75	0.75		0.75		
98.30	100.00		Sqm	1	1.70	0.75	0.75	0.75		1.28		
111.70	115.00		Sqm	1	3.30	0.75	0.75	0.75		2.48		
128.00	130.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
		RHS										
		(From North to South)										
0.00	6.00		Sqm	1	6.00	0.75	0.75	0.75		4.50		
74.40	76.00		Sqm	1	1.60	0.75	0.75	0.75		1.20		
86.00	88.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
96.00	98.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
101.40	102.00		Sqm	1	0.60	0.75	0.75	0.75		0.45		
		Devi Nagar Main Road										
		(From West to East)										
		LHS										
0.00	3.00		Sqm	1	3.00	0.90	0.90	0.90		2.70		
14.00	15.10		Sqm	1	1.10	0.90	0.90	0.90		0.99		
26.30	28.00		Sqm	1	1.70	0.90	0.90	0.90		1.53		
35.00	36.80		Sqm	1	1.80	0.90	0.90	0.90		1.62		
48.30	50.00		Sqm	1	1.70	0.90	0.90	0.90		1.53		
61.00	63.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
76.00	77.00		Sqm	1	1.00	0.90	0.90	0.90		0.90		
90.00	92.70		Sqm	1	2.70	0.90	0.90	0.90		2.43		
97.70	99.00		Sqm	1	1.30	0.90	0.90	0.90		1.17		
109.00	111.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
120.00	122.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
129.00	130.20		Sqm	1	1.20	0.90	0.90	0.90		1.08		
137.10	139.00		Sqm	1	1.90	0.90	0.90	0.90		1.71		
150.00	152.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
		RHS										
		(From West to East)										
5.00	7.00	Road Break	Sqm	1	2.00	0.90	0.90	0.90		1.80		
16.00	18.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
48.30	50.00		Sqm	1	1.70	0.90	0.90	0.90		1.53		
58.00	60.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
71.00	73.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
85.00	87.50		Sqm	1	2.50	0.90	0.90	0.90		2.25		
94.30	96.00		Sqm	1	1.70	0.90	0.90	0.90		1.53		
106.50	109.30		Sqm	1	2.80	0.90	0.90	0.90		2.52		
		Muneshwara Layout										
		1st Main Road										
		LHS										
		(From South to North)										
0.00	4.00		Sqm	1	4.00	0.90	0.90	0.90		3.60		
15.00	18.00		Sqm	1	3.00	0.90	0.90	0.90		2.70		
39.70	41.00		Sqm	1	1.30	0.75	0.75	0.75		0.97		

72.46

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant Executive Engineer

Assistant executive engineer
Kodigehalli Sub Division

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
52.00	55.00		Sqm	1	3.00	0.75	0.75	0.75		2.25		
84.80	86.00		Sqm	1	1.20	0.90	0.90	0.90		1.08		
97.30	99.00		Sqm	1	1.70	0.90	0.90	0.90		1.53		
108.00	110.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
164.30	166.00		Sqm	1	1.70	0.90	0.90	0.90		1.53		
185.10	188.00		Sqm	1	2.90	0.90	0.90	0.90		2.61		
207.40	209.00		Sqm	1	1.60	0.90	0.90	0.90		1.44		
220.00	222.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
234.00	236.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
246.00	248.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
258.20	260.00		Sqm	1	1.80	0.90	0.90	0.90		1.62		
270.00	274.00		Sqm	1	4.00	0.90	0.90	0.90		3.60		
295.50	298.00		Sqm	1	2.50	0.90	0.90	0.90		2.25		
307.00	311.00		Sqm	1	4.00	0.90	0.90	0.90		3.60		
319.30	321.30		Sqm	1	2.00	0.90	0.90	0.90		1.80		
363.00	364.00		Sqm	1	1.00	0.90	0.90	0.90		0.90		
		RHS										
		(From South to North)										
3.00	5.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
14.00	15.00		Sqm	1	1.00	0.90	0.90	0.90		0.90		
40.70	43.00		Sqm	1	2.30	0.75	0.75	0.75		1.73		
53.00	55.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
64.00	67.00		Sqm	1	3.00	0.90	0.90	0.90		2.70		
85.30	88.00		Sqm	1	2.70	0.90	0.90	0.90		2.43		
99.00	101.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
110.00	111.00		Sqm	1	1.00	0.90	0.90	0.90		0.90		
122.30	125.00		Sqm	1	2.70	0.90	0.90	0.90		2.43		
133.00	138.00		Sqm	1	5.00	0.90	0.90	0.90		4.50		
149.90	154.00		Sqm	1	4.10	0.90	0.90	0.90		3.69		
164.90	168.00		Sqm	1	3.10	0.90	0.90	0.90		2.79		
176.00	178.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
198.90	200.00		Sqm	1	1.10	0.90	0.90	0.90		0.99		
215.40	218.00		Sqm	1	2.60	0.90	0.90	0.90		2.34		
228.00	230.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
248.40	250.00		Sqm	1	1.60	0.90	0.90	0.90		1.44		
260.00	262.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
285.00	287.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
314.20	318.00		Sqm	1	3.80	0.90	0.90	0.90		3.42		
327.80	330.00		Sqm	1	2.20	0.75	0.75	0.75		1.65		
364.10	366.00		Sqm	1	1.90	0.90	0.90	0.90		1.71		
		Tata Nagar										
		5th Main Road										
		RHS										
		(From South to North)										
44.70	50.00		Sqm	1	5.30	1.20	1.20	1.20		6.36		
100.00	103.00		Sqm	1	3.00	1.20	1.20	1.20		3.60		
127.10	131.00		Sqm	1	3.90	0.90	0.90	0.90		3.51		
188.20	196.00		Sqm	1	7.80	1.20	1.20	1.20		9.36		
226.20	230.00		Sqm	1	3.80	1.20	1.20	1.20		4.56		
250.40	253.00		Sqm	1	2.60	1.20	1.20	1.20		3.12		
262.60	265.00		Sqm	1	2.40	1.20	1.20	1.20		2.88		
275.00	277.00		Sqm	1	2.00	1.20	1.20	1.20		2.40		
287.00	289.00		Sqm	1	2.00	1.20	1.20	1.20		2.40		
308.10	314.00		Sqm	1	5.90	0.75	0.75	0.75		4.42		
336.40	338.00		Sqm	1	1.60	1.20	1.20	1.20		1.92		

192.16

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Kote Layout(Sapthagiri Hall)										
		Opposite Rohitha Gardens Appartment										
		1st Cross Road										
		(From West to East)										
		LHS										
24.30	26.00		Sqm	1	1.70	0.90	0.90	0.90		1.53		
42.00	48.00		Sqm	1	6.00	0.90	0.90	0.90		5.40		
57.00	60.00		Sqm	1	3.00	0.90	0.90	0.90		2.70		
72.00	74.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
84.00	86.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
98.00	100.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
108.00	110.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
121.00	124.00		Sqm	1	3.00	0.90	0.90	0.90		2.70		
133.00	135.00		Sqm	1	2.00	0.75	0.75	0.75		1.50		
151.20	154.00		Sqm	1	2.80	0.90	0.90	0.90		2.52		
164.20	166.20		Sqm	1	2.00	0.75	0.75	0.75		1.50		
174.60	180.00		Sqm	1	5.40	0.90	0.90	0.90		4.86		
204.60	207.00		Sqm	1	2.40	0.90	0.90	0.90		2.16		
		(From West to East)										
		LHS										
0.00	3.00		Sqm	1	3.00	0.90	0.90	0.90		2.70		
15.10	17.00		Sqm	1	1.90	0.90	0.90	0.90		1.71		
49.40	51.00		Sqm	1	1.60	0.90	0.90	0.90		1.44		
62.00	63.00		Sqm	1	1.00	0.90	0.90	0.90		0.90		
73.40	75.00		Sqm	1	1.60	0.90	0.90	0.90		1.44		
87.00	88.40		Sqm	1	1.40	0.90	0.90	0.90		1.26		
98.20	102.00		Sqm	1	3.80	0.90	0.90	0.90		3.42		
112.60	116.00		Sqm	1	3.40	0.90	0.90	0.90		3.06		
128.30	130.00		Sqm	1	1.70	0.90	0.90	0.90		1.53		
143.20	146.00		Sqm	1	2.80	0.90	0.90	0.90		2.52		
158.20	164.00		Sqm	1	5.80	0.90	0.90	0.90		5.22		
173.20	176.00		Sqm	1	2.80	0.90	0.90	0.90		2.52		
188.20	190.00		Sqm	1	1.80	0.90	0.90	0.90		1.62		
		Balaji Layout										
		6th Cross Road										
		(From West to East)										
		LHS										
0.00	3.00		Sqm	1	3.00	0.90	0.90	0.90		2.70		
14.50	16.00		Sqm	1	1.50	0.90	0.90	0.90		1.35		
28.00	30.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
		Balaji Layout										
		Hoysala Commanders Retreat										
		6th Cross Road										
		(From West to East)										
		LHS										
0.00	5.00		Sqm	1	5.00	0.90	0.90	0.90		4.50		
13.10	15.00		Sqm	1	1.90	0.90	0.90	0.90		1.71		
39.00	42.00		Sqm	1	3.00	0.90	0.90	0.90		2.70		
56.40	58.00		Sqm	1	1.60	0.90	0.90	0.90		1.44		
91.40	92.00		Sqm	1	0.60	0.90	0.90	0.90		0.54		
		(From West to East)										
		RHS										
0.00	8.00		Sqm	1	8.00	0.90	0.90	0.90		7.20		

85.35

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
33.70	35.00		Sqm	1	1.30	0.90	0.90	0.90		1.17		
64.00	68.00		Sqm	1	4.00	0.90	0.90	0.90		3.60		
79.00	82.00		Sqm	1	3.00	0.90	0.90	0.90		2.70		
102.10	104.00		Sqm	1	1.90	0.90	0.90	0.90		1.71		
113.00	114.00		Sqm	1	1.00	0.90	0.90	0.90		0.90		
129.30	132.00		Sqm	1	2.70	0.90	0.90	0.90		2.43		
142.10	144.00		Sqm	1	1.90	0.90	0.90	0.90		1.71		
157.00	159.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
168.00	170.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
		Sarovara Layout										
		AMCO Layout 'A Block										
		1st Main Road										
		(From South to North)										
		LHS										
127.20	130.00		Sqm	1	2.80	0.90	0.90	0.90		2.52		
143.00	145.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
163.70	166.00		Sqm	1	2.30	0.90	0.90	0.90		2.07		
178.70	183.00		Sqm	1	4.30	0.90	0.90	0.90		3.87		
193.70	195.00		Sqm	1	1.30	0.90	0.90	0.90		1.17		
212.30	215.00		Sqm	1	2.70	0.90	0.90	0.90		2.43		
227.20	231.00		Sqm	1	3.80	0.90	0.90	0.90		3.42		
248.30	253.00		Sqm	1	4.70	0.90	0.90	0.90		4.23		
263.30	266.00		Sqm	1	2.70	0.90	0.90	0.90		2.43		
278.30	280.00		Sqm	1	1.70	0.90	0.90	0.90		1.53		
291.00	292.00		Sqm	1	1.00	0.90	0.90	0.90		0.90		
		1st Cross Road										
		(From East to West)										
		LHS										
5.40	10.00		Sqm	1	4.60	0.75	0.75	0.75		3.45		
18.90	20.40		Sqm	1	1.50	0.75	0.75	0.75		1.13		
41.10	42.00		Sqm	1	0.90	0.90	0.90	0.90		0.81		
		2nd Cross Road										
		(From East to West)										
		LHS										
0.00	3.00		Sqm	1	3.00	0.90	0.90	0.90		2.70		
13.00	15.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
28.80	30.00		Sqm	1	1.20	0.90	0.90	0.90		1.08		
42.00	43.80		Sqm	1	1.80	0.90	0.90	0.90		1.62		
		RHS										
0.00	2.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		
9.30	12.00		Sqm	1	2.70	0.90	0.90	0.90		2.43		
		Saravora Layout										
		AMCO Layout										
		LHS										
		(From South to North)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	62.30		Sqm	1	2.30	0.90	0.90	0.90		2.07		

117.08

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Sarovara Layout										
		AMCO Layout										
		1st Main Road										
		LHS										
		(N-S)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	75.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75.00	90.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90.00	105.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
105.00	120.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
120.00	135.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
135.00	150.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
150.00	165.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
165.00	180.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
180.00	195.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
195.00	210.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
210.00	225.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
225.00	240.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
240.00	255.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
255.00	270.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
270.00	285.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
285.00	290.10		Sqm	1	5.10	0.90	0.90	0.90		4.59	261.09	
		Total Executed Quantity								**698.87**		
		Modified Schedule-b Quantity								**2423.33**		
		Now to be paid Quantity								**698.87**	**2175.19**	**1520175.00**

Item no.10 **Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)**

Measurements taken on 02/01/24

		Sarovara Layout										
		1st Main Road										
			Sqm	1	6.70	1.20	1.20	1.20		8.04		
		Amco Layout										
		2nd Cross Road	Sqm	1	5.10	1.20	1.20	1.20		6.12		
		Total Executed Quantity								**14.16**		
		Modified Schedule-b Quantity								**172.08**		
		Now to be paid Quantity								**14.16**	**5287.84**	**74876.00**

Item no.12 **Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete as directed by the Engineer in Charge of the work (Approved Rate)**

Measurements taken on 02/01/24

		AMCO Layout										
		A Block 1st Main Road,										
		(North To South)										
		L.H.S										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	45.00		m	1	15.00					15.00		
45.00	60.00		m	1	15.00					15.00		
60.00	75.00		m	1	15.00					15.00		

75.00

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contactor

Assistant Engineer

Assistant Executive Engineer 02/1/24
Kodigehalli Sub Division

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
75.00	90.00		m	1	15.00					15.00		
90.00	105.00		m	1	15.00					15.00		
105.00	120.00		m	1	15.00					15.00		
120.00	135.00		m	1	15.00					15.00		
135.00	150.00		m	1	15.00					15.00		
150.00	165.00		m	1	15.00					15.00		
165.00	180.00		m	1	15.00					15.00		
180.00	195.00		m	1	15.00					15.00		
195.00	210.00		m	1	15.00					15.00		
210.00	225.00		m	1	15.00					15.00		
225.00	229.60		m	1	4.60					4.60		
		R.H.S										
		(North To South)										
0.00	15.00		m	1	15.00					15.00		
15.00	19.80		m	1	4.80					4.80		
19.80	27.10	No Kerb	m	0	7.30					0.00		
27.10	30.00		m	1	2.90					2.90		
30.00	42.90		m	1	12.90					12.90		
42.90	45.00	No Kerb	m	0	2.10					0.00		
45.00	46.00	No Kerb	m	0	1.00					0.00		
46.00	50.60		m	1	4.60					4.60		
50.60	59.10	No Kerb	m	0	8.50					0.00		
59.10	60.00		m	1	0.90					0.90		
60.00	75.00		m	1	15.00					15.00		
75.00	85.30		m	1	10.30					10.30		
85.30	90.00	No Kerb	m	0	4.70					0.00		
90.00	96.10	No Kerb	m	0	6.10					0.00		
96.10	105.00		m	1	8.90					8.90		
105.00	120.00		m	1	15.00					15.00		
120.00	135.00		m	1	15.00					15.00		
135.00	135.20		m	1	0.20					0.20		
135.20	142.70	No Kerb	m	0	7.50					0.00		
142.70	150.00		m	1	7.30					7.30		
150.00	165.00		m	1	15.00					15.00		
165.00	170.80		m	1	5.80					5.80		
		Sapthagiri Hall Road										
		R.H.S										
		(East To West)										
0.00	15.00		m	1	15.00					15.00		
15.00	21.90		m	1	6.90					6.90		
21.90	30.00	No Kerb	m	0	8.10					0.00		
30.00	38.40	No Kerb	m	0	8.40					0.00		
38.40	43.30		m	1	4.90					4.90		
43.30	45.00	No Kerb	m	0	1.70					0.00		
45.00	49.70	No Kerb	m	0	4.70					0.00		
49.70	56.80		m	1	7.10					7.10		
56.80	60.00	No Kerb	m	0	3.20					0.00		
60.00	72.20	No Kerb	m	0	12.20					0.00		
72.20	75.00		m	1	2.80					2.80		
75.00	85.40		m	1	10.40					10.40		
85.40	90.00	No Kerb	m	0	4.60					0.00		
90.00	90.50	No Kerb	m	0	0.50					0.00		
90.50	105.00		m	1	14.50					14.50		
105.00	114.30		m	1	9.30					9.30		
114.30	118.20	No Kerb	m	0	3.90					0.00		
118.20	120.00		m	1	1.80					1.80		
120.00	128.20		m	1	8.20					8.20		

369.10

Contactor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant executive Engineer

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
128.20	132.70	No Kerb	m	0	4.50					0.00		
132.70	135.00		m	1	2.30					2.30		
135.00	138.60		m	1	3.60					3.60		
138.60	146.90	No Kerb	m	0	8.30					0.00		
146.90	150.00		m	1	3.10					3.10		
150.00	165.00		m	1	15.00					15.00		
165.00	174.50		m	1	9.50					9.50		
174.50	180.00	No Kerb	m	0	5.50					0.00		
180.00	185.60	No Kerb	m	0	5.60					0.00		
185.60	194.80		m	1	9.20					9.20		
		L.H.S										
		(East To west)										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	44.20		m	1	14.20					14.20		
44.20	45.00	No Kerb	m	0	0.80					0.00		
45.00	50.30	No Kerb	m	0	5.30					0.00		
50.30	60.00		m	1	9.70					9.70		
60.00	67.80		m	1	7.80					7.80		
67.80	75.00	No Kerb	m	0	7.20					0.00		
75.00	83.90	No Kerb	m	0	8.90					0.00		
83.90	90.00		m	1	6.10					6.10		
90.00	91.80		m	1	1.80					1.80		
91.80	99.30	No Kerb	m	0	7.50					0.00		
99.30	105.00		m	1	5.70					5.70		
105.00	120.00		m	1	15.00					15.00		
120.00	131.50		m	1	11.50					11.50		
131.50	135.00	No Kerb	m	0	0.00					0.00		
135.00	135.40	No Kerb	m	0	0.00					0.00		
135.40	143.00		m	1	7.60					7.60		
143.00	149.70	No Kerb	m	0	6.70					0.00		
149.70	150.00		m	1	0.30					0.30		
150.00	165.00		m	1	15.00					15.00		
165.00	174.80		m	1	9.80					9.80		
174.80	180.00	No Kerb	m	0	5.20					0.00		
180.00	195.00	No Kerb	m	0	15.00					0.00		
195.00	197.50	No Kerb	m	0	2.50					0.00		
197.50	210.00		m	1	12.50					12.50		
210.00	216.50		m	1	6.50					6.50		
216.50	225.00	No Kerb	m	0	8.50					0.00		
225.00	240.00	No Kerb	m	0	15.00					0.00		
240.00	245.80	No Kerb	m	0	5.80					0.00		
245.80	255.00		m	1	9.20					9.20		
255.00	255.50		m	1	0.50					0.50	205.90	
									Sub Total	650.00		
			nos						Length/0.45	1444.00		
		Total Executed Quantity								**1444.00**		
		Modified Schedule-b Quantity								**2750.00**		
		Now to be paid Quantity								**1444.00**	532.25	768569.00
Item no.13		**Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces**										
Measurements taken on		02/01/24										
		AMCO Layout										
		A Block 1st Main Road,										
		(North To South)										
		L.H.S										
0.00	15.00		Sqm	1	15				0.35	5.25		

5.25

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
15.00	30.00		Sqm	1	15				0.35	5.25		
30.00	45.00		Sqm	1	15				0.35	5.25		
45.00	60.00		Sqm	1	15				0.35	5.25		
60.00	75.00		Sqm	1	15				0.35	5.25		
75.00	90.00		Sqm	1	15				0.35	5.25		
90.00	105.00		Sqm	1	15				0.35	5.25		
105.00	120.00		Sqm	1	15				0.35	5.25		
120.00	135.00		Sqm	1	15				0.35	5.25		
135.00	150.00		Sqm	1	15				0.35	5.25		
150.00	165.00		Sqm	1	15				0.35	5.25		
165.00	180.00		Sqm	1	15				0.35	5.25		
180.00	195.00		Sqm	1	15				0.35	5.25		
195.00	210.00		Sqm	1	15				0.35	5.25		
210.00	225.00		Sqm	1	15				0.35	5.25		
225.00	229.60		Sqm	1	4.6				0.35	1.61		
		R.H.S										
		(North To South)										
0.00	15.00		Sqm	1	15				0.35	5.25		
15.00	19.80		Sqm	1	4.8				0.35	1.68		
19.80	27.10	No Kerb	Sqm	0	7.3				0.35	0.00		
27.10	30.00		Sqm	1	2.9				0.35	1.02		
30.00	42.90		Sqm	1	12.9				0.35	4.52		
42.90	45.00	No Kerb	Sqm	0	2.1				0.35	0.00		
45.00	46.00	No Kerb	Sqm	0	1				0.35	0.00		
46.00	50.60		Sqm	1	4.6				0.35	1.61		
50.60	59.10	No Kerb	Sqm	0	8.5				0.35	0.00		
59.10	60.00		Sqm	1	0.9				0.35	0.32		
60.00	75.00		Sqm	1	15				0.35	5.25		
75.00	85.30		Sqm	1	10.3				0.35	3.61		
85.30	90.00	No Kerb	Sqm	0	4.7				0.35	0.00		
90.00	96.10	No Kerb	Sqm	0	6.1				0.35	0.00		
96.10	105.00		Sqm	1	8.9				0.35	3.12		
105.00	120.00		Sqm	1	15				0.35	5.25		
120.00	135.00		Sqm	1	15				0.35	5.25		
135.00	135.20		Sqm	1	0.2				0.35	0.07		
135.20	142.70	No Kerb	Sqm	0	7.5				0.35	0.00		
142.70	150.00		Sqm	1	7.3				0.35	2.56		
150.00	165.00		Sqm	1	15				0.35	5.25		
165.00	170.80		Sqm	1	5.8				0.35	2.03		
		Sapthagiri Hall Road										
		R.H.S										
		(East To West)										
0.00	15.00		Sqm	1	15				0.35	5.25		
15.00	21.90		Sqm	1	6.9				0.35	2.42		
21.90	30.00	No Kerb	Sqm	0	8.1				0.35	0.00		
30.00	38.40	No Kerb	Sqm	0	8.4				0.35	0.00		
38.40	43.30		Sqm	1	4.9				0.35	1.72		
43.30	45.00	No Kerb	Sqm	0	1.7				0.35	0.00		
45.00	49.70	No Kerb	Sqm	0	4.7				0.35	0.00		
49.70	56.80		Sqm	1	7.1				0.35	2.49		
56.80	60.00	No Kerb	Sqm	0	3.2				0.35	0.00		
60.00	72.20	No Kerb	Sqm	0	12.2				0.35	0.00		
72.20	75.00		Sqm	1	2.8				0.35	0.98		
75.00	85.40		Sqm	1	10.4				0.35	3.64		
85.40	90.00	No Kerb	Sqm	0	4.6				0.35	0.00		
90.00	90.50	No Kerb	Sqm	0	0.5				0.35	0.00		
90.50	105.00		Sqm	1	14.5				0.35	5.08		

143.43

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Rajajinagar Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
105.00	114.30		Sqm	1	9.3				0.35	3.26		
114.30	118.20	No Kerb	Sqm	0	3.9				0.35	0.00		
118.20	120.00		Sqm	1	1.8				0.35	0.63		
120.00	128.20		Sqm	1	8.2				0.35	2.87		
128.20	132.70	No Kerb	Sqm	0	4.5				0.35	0.00		
132.70	135.00		Sqm	1	2.3				0.35	0.81		
135.00	138.60		Sqm	1	3.6				0.35	1.26		
138.60	146.90	No Kerb	Sqm	0	8.3				0.35	0.00		
146.90	150.00		Sqm	1	3.1				0.35	1.09		
150.00	165.00		Sqm	1	15				0.35	5.25		
165.00	174.50		Sqm	1	9.5				0.35	3.33		
174.50	180.00	No Kerb	Sqm	0	5.5				0.35	0.00		
180.00	185.60	No Kerb	Sqm	0	5.6				0.35	0.00		
185.60	194.80		Sqm	1	9.2				0.35	3.22		
		L.H.S										
		(East To west)										
0.00	15.00		Sqm	1	15				0.35	5.25		
15.00	30.00		Sqm	1	15				0.35	5.25		
30.00	44.20		Sqm	1	14.2				0.35	4.97		
44.20	45.00	No Kerb	Sqm	0	0.8				0.35	0.00		
45.00	50.30	No Kerb	Sqm	0	5.3				0.35	0.00		
50.30	60.00		Sqm	1	9.7				0.35	3.40		
60.00	67.80		Sqm	1	7.8				0.35	2.73		
67.80	75.00	No Kerb	Sqm	0	7.2				0.35	0.00		
75.00	83.90	No Kerb	Sqm	0	8.9				0.35	0.00		
83.90	90.00		Sqm	1	6.1				0.35	2.14		
90.00	91.80		Sqm	1	1.8				0.35	0.63		
91.80	99.30	No Kerb	Sqm	0	7.5				0.35	0.00		
99.30	105.00		Sqm	1	5.7				0.35	2.00		
105.00	120.00		Sqm	1	15				0.35	5.25		
120.00	131.50		Sqm	1	11.5				0.35	4.03		
131.50	135.00	No Kerb	Sqm	0	0				0.35	0.00		
135.00	135.40	No Kerb	Sqm	0	0				0.35	0.00		
135.40	143.00		Sqm	1	7.6				0.35	2.66		
143.00	149.70	No Kerb	Sqm	0	6.7				0.35	0.00		
149.70	150.00		Sqm	1	0.3				0.35	0.11		
150.00	165.00		Sqm	1	15				0.35	5.25		
165.00	174.80		Sqm	1	9.8				0.35	3.43		
174.80	180.00	No Kerb	Sqm	0	5.2				0.35	0.00		
180.00	195.00	No Kerb	Sqm	0	15				0.35	0.00		
195.00	197.50	No Kerb	Sqm	0	2.5				0.35	0.00		
197.50	210.00		Sqm	1	12.5				0.35	4.38		
210.00	216.50		Sqm	1	6.5				0.35	2.28		
216.50	225.00	No Kerb	Sqm	0	8.5				0.35	0.00		
225.00	240.00	No Kerb	Sqm	0	15				0.35	0.00		
240.00	245.80	No Kerb	Sqm	0	5.8				0.35	0.00		
245.80	255.00		Sqm	1	9.2				0.35	3.22		
255.00	255.50		Sqm	1	0.5				0.35	0.18	78.82	
		Total Executed Quantity								**227.50**		
		Modified Schedule-b Quantity								**433.13**		
		Now to be paid Quantity								**227.50**	**98.16**	**22331.00**

R.P.B

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore 02/01/24

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.14		Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work. In all kinds of soils upto 300 mm depth. and as per the directions of the Engineer-in-charge of the work .										
		Cum										
		Vide Total executed Quantity from premeasuremet Page no. 30 to 37								1423.07		
		Total Executed Quantity								1423.07		
		Modified Schedule-b Quantity								3673.73		
		Now to be paid Quantity								1423.07	75.06	106816.00
Item no.16		Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density										
		Cum										
		Vide Total executed Quantity from premeasuremet Page no. 38 to 45								1281.00		
		Total Executed Quantity								1281.00		
		Modified Schedule-b Quantity								3308.74		
		Now to be paid Quantity								1281.00	2764.54	3541376.00
Item no.17		Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means.										
		Sqm										
		Vide Total executed Quantity from premeasuremet Page no. 46 to 58								8057.47		
		Total Executed Quantity								8057.47		
		Modified Schedule-b Quantity										
		Quantity Upto 125%								20798.60		
		Quantity Above 125%								3766.80		
		Now to be paid Quantity								8057.47	48.50	390787.00
Item no.18		Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.20 kg/m2 on the prepared bituminous surface cleaned with mechanical broom										
		Sqm										
		Vide Total executed Quantity from premeasuremet Page no. 59 to 66								19797.17		
		Total Executed Quantity								19797.17		
		Modified Schedule-b Quantity								64570.28		
		Now to be paid Quantity								19797.17	13.86	274389.00
Item no.19		Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRTH specification clause No. 505 complete in all respects.										
		Cum										
		Vide Total executed Quantity from premeasuremet Page no. 67 to 80								402.87		
		Total Executed Quantity								402.87		
		Modified Schedule-b Quantity								1228.27		
		Now to be paid Quantity								402.87	10553.53	4251701.00

Contactor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

02/01/24

Assistant Executive Engineer
Kodigehalli Sub Division

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.20		Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 per cent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 507 complete in all respects										
Measurements taken on		02/01/24										
		Devi Nagar(Lottegollahalli Layout)										
		6th Cross Road										
		(From East to West)										
0.00	15.00		Cum	1	15.00	4.20	3.80	4.00	0.04	2.40		
15.00	18.80		Cum	1	3.80	3.80	3.30	3.55	0.04	0.54		
18.80	30.00		Cum	1	11.20	3.30	3.90	3.60	0.04	1.61		
30.00	45.00		Cum	1	15.00	3.90	3.85	3.88	0.04	2.33		
45.00	60.00		Cum	1	15.00	3.85	4.10	3.98	0.04	2.39		
60.00	75.00		Cum	1	15.00	4.10	4.20	4.15	0.04	2.49		
75.00	83.40		Cum	1	8.40	4.20	3.10	3.65	0.04	1.23		
83.40	91.90		Cum	1	8.50	3.10	3.10	3.10	0.04	1.05		
91.90	105.00		Cum	1	13.10	3.10	4.00	3.55	0.04	1.86		
105.00	120.00		Cum	1	15.00	4.00	4.00	4.00	0.04	2.40		
120.00	135.00		Cum	1	15.00	4.00	4.20	4.10	0.04	2.46		
135.00	150.00		Cum	1	15.00	4.20	4.10	4.15	0.04	2.49		
150.00	163.10		Cum	1	13.10	4.10	3.60	3.85	0.04	2.02		
		6th A Cross Road										
		(From West to East)										
0.00	7.80		Cum	1	7.80	11.20	8.60	9.90	0.04	3.09		
		(From South to North)										
0.00	7.40		Cum	1	7.40	7.80	6.90	7.35	0.04	2.18		
7.40	15.00		Cum	1	7.60	6.90	5.20	6.05	0.04	1.84		
15.00	30.00		Cum	1	15.00	5.20	5.10	5.15	0.04	3.09		
30.00	45.00		Cum	1	15.00	5.10	4.70	4.90	0.04	2.94		
45.00	50.70		Cum	1	5.70	4.70	4.70	4.70	0.04	1.07		
50.70	60.00		Cum	1	9.30	4.70	5.00	4.85	0.04	1.80		
60.00	75.00		Cum	1	15.00	5.00	6.10	5.55	0.04	3.33		
75.00	90.00		Cum	1	15.00	6.10	5.50	5.80	0.04	3.48		
90.00	105.00		Cum	1	15.00	5.50	6.00	5.75	0.04	3.45		
105.00	120.00		Cum	1	15.00	6.00	5.70	5.85	0.04	3.51		
120.00	135.00		Cum	1	15.00	5.70	5.90	5.80	0.04	3.48		
135.00	141.70		Cum	1	6.70	5.90	5.25	5.58	0.04	1.49		
		Devi Nagar Main Road										
		(From West to East)										
0.00	15.00		Cum	1	15.00	5.10	6.50	5.80	0.04	3.48		
15.00	30.00		Cum	1	15.00	6.50	6.10	6.30	0.04	3.78		
30.00	45.00		Cum	1	15.00	6.10	6.40	6.25	0.04	3.75		
45.00	60.00		Cum	1	15.00	6.40	6.50	6.45	0.04	3.87		
60.00	75.00		Cum	1	15.00	6.50	6.90	6.70	0.04	4.02		
75.00	90.00		Cum	1	15.00	6.90	6.60	6.75	0.04	4.05		
90.00	105.00		Cum	1	15.00	6.60	7.35	6.98	0.04	4.19		
105.00	120.00		Cum	1	15.00	7.35	7.00	7.18	0.04	4.31		
120.00	135.00		Cum	1	15.00	7.00	7.00	7.00	0.04	4.20		
135.00	150.00		Cum	1	15.00	7.00	5.20	6.10	0.04	3.66		
150.00	165.00		Cum	1	15.00	5.20	6.00	5.60	0.04	3.36		
165.00	180.00		Cum	1	15.00	6.00	4.90	5.45	0.04	3.27		
180.00	195.00		Cum	1	15.00	4.90	6.30	5.60	0.04	3.36		
195.00	210.00		Cum	1	15.00	6.30	5.60	5.95	0.04	3.57		
210.00	225.00		Cum	1	15.00	5.60	7.50	6.55	0.04	3.93		

116.80

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer 02/01/24

Assistant Executive Engineer
Kodigehalli Sub Division

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
225.00	237.20		Cum	1	12.20	7.50	7.00	7.25	0.04	3.54		
237.20	239.00		Cum	1	1.80	7.00	8.00	7.50	0.04	0.54		
239.00	241.50		Cum	1	2.50	8.00	12.00	10.00	0.04	1.00		
		Muneshwara Layout										
		1st Main Road										
0.00	3.20		Cum	1	3.20	5.20	4.40	4.80	0.04	0.61		
3.20	15.00		Cum	1	11.80	5.70	5.60	5.65	0.04	2.67		
15.00	30.00		Cum	1	15.00	5.60	5.25	5.43	0.04	3.26		
30.00	45.00		Cum	1	15.00	5.25	4.50	4.88	0.04	2.93		
45.00	60.00		Cum	1	15.00	4.50	4.10	4.30	0.04	2.58		
60.00	75.00		Cum	1	15.00	4.10	5.30	4.70	0.04	2.82		
75.00	90.00		Cum	1	15.00	5.30	4.50	4.90	0.04	2.94		
90.00	105.00		Cum	1	15.00	4.50	5.25	4.88	0.04	2.93		
105.00	120.00		Cum	1	15.00	5.25	5.40	5.33	0.04	3.20		
120.00	135.00		Cum	1	15.00	5.40	4.70	5.05	0.04	3.03		
135.00	150.00		Cum	1	15.00	4.70	4.60	4.65	0.04	2.79		
150.00	165.00		Cum	1	15.00	4.60	5.10	4.85	0.04	2.91		
165.00	180.00		Cum	1	15.00	5.10	5.00	5.05	0.04	3.03		
180.00	184.70		Cum	1	4.70	5.00	5.10	5.05	0.04	0.95		
184.70	186.20		Cum	1	1.50	5.10	5.10	5.10	0.04	0.31		
186.20	195.00		Cum	1	8.80	5.10	5.30	5.20	0.04	1.83		
195.00	210.00		Cum	1	15.00	5.30	4.45	4.88	0.04	2.93		
210.00	225.00		Cum	1	15.00	4.45	4.90	4.68	0.04	2.81		
225.00	240.00		Cum	1	15.00	4.90	5.20	5.05	0.04	3.03		
240.00	255.00		Cum	1	15.00	5.20	4.40	4.80	0.04	2.88		
255.00	270.00		Cum	1	15.00	4.40	5.10	4.75	0.04	2.85		
270.00	285.00		Cum	1	15.00	5.10	5.10	5.10	0.04	3.06		
285.00	293.70		Cum	1	8.70	5.10	5.70	5.40	0.04	1.88		
293.70	298.70		Cum	1	5.00	4.90	5.00	4.95	0.04	0.99		
298.70	300.00		Cum	1	1.30	5.80	5.20	5.50	0.04	0.29		
300.00	315.00		Cum	1	15.00	5.20	5.05	5.13	0.04	3.08		
315.00	330.00		Cum	1	15.00	5.05	4.90	4.98	0.04	2.99		
330.00	344.60		Cum	1	14.60	4.90	3.70	4.30	0.04	2.51		
344.60	360.00		Cum	1	15.40	5.10	4.90	5.00	0.04	3.08		
360.00	363.50		Cum	1	3.50	4.90	4.90	4.90	0.04	0.69		
363.50	372.30		Cum	1	8.80	4.30	4.90	4.60	0.04	1.62		
372.30	387.30		Cum	1	15.00	3.90	4.15	4.03	0.04	2.42		
387.30	390.00		Cum	1	2.70	4.15	5.05	4.60	0.04	0.50		
		Tata Nagar										
		1st Main Road										
		(From South to North)										
0.00	15.00		Cum	1	15.00	5.70	5.00	5.35	0.04	3.21		
15.00	29.50		Cum	1	14.50	5.00	5.20	5.10	0.04	2.96		
29.50	47.20	No Work	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00		
47.20	60.00		Cum	1	12.80	4.90	4.95	4.93	0.04	2.52		
60.00	75.00		Cum	1	15.00	4.95	5.80	5.38	0.04	3.23		
75.00	90.00		Cum	1	15.00	5.80	6.20	6.00	0.04	3.60		
90.00	105.00		Cum	1	15.00	6.20	6.60	6.40	0.04	3.84		
105.00	120.00		Cum	1	15.00	6.60	6.80	6.70	0.04	4.02		
120.00	135.00		Cum	1	15.00	6.80	7.50	7.15	0.04	4.29		
135.00	150.30		Cum	1	15.30	7.50	8.60	8.05	0.04	4.93		
150.30	158.50		Cum	1	8.20	8.60	8.60	8.60	0.04	2.82		
158.50	165.30		Cum	1	6.80	8.60	7.30	7.95	0.04	2.16		
165.30	180.30		Cum	1	15.00	7.30	6.80	7.05	0.04	4.23		
180.30	189.60		Cum	1	9.30	6.80	8.10	7.45	0.04	2.77		
189.60	193.50		Cum	1	3.90	8.10	9.60	8.85	0.04	1.38		

127.37

Contactor

RUDRAPRASAD CONSULTANTS BANGALORE

BMC

Assistant Engineer

Assistant executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		1st Cross Road										
		(West to East)										
		(From 5th Main to Rohitha Garden Apartment)										
0.00	4.00		Cum	1	4.00	6.30	6.25	6.28	0.04	1.00		
4.00	15.00		Cum	1	11.00	6.25	6.60	6.43	0.04	2.83		
15.00	24.10		Cum	1	9.10	6.60	6.40	6.50	0.04	2.37		
24.10	30.00		Cum	1	5.90	5.50	5.10	5.30	0.04	1.25		
30.00	38.10		Cum	1	8.10	5.10	4.50	4.80	0.04	1.56		
38.10	46.00		Cum	1	7.90	5.20	5.80	5.50	0.04	1.74		
46.00	60.00		Cum	1	14.00	4.70	6.50	5.60	0.04	3.14		
60.00	67.00		Cum	1	7.00	6.50	7.70	7.10	0.04	1.99		
67.00	75.00		Cum	1	8.00	7.70	5.90	6.80	0.04	2.18		
75.00	83.50		Cum	1	8.50	5.90	5.70	5.80	0.04	1.97		
		Kote Layout(Sapthagiri Hall)										
		Opposite Rohitha Gardens Appartment										
		1st Cross Road										
		(From West to East)										
0.00	15.00		Cum	1	15.00	5.60	5.50	5.55	0.04	3.33		
15.00	30.00		Cum	1	15.00	5.50	5.90	5.70	0.04	3.42		
30.00	45.00		Cum	1	15.00	5.90	5.90	5.90	0.04	3.54		
45.00	60.00		Cum	1	15.00	6.60	6.55	6.58	0.04	3.95		
60.00	75.00		Cum	1	15.00	6.55	5.60	6.08	0.04	3.65		
75.00	87.00		Cum	1	12.00	5.60	6.10	5.85	0.04	2.81		
87.00	90.00		Cum	1	3.00	6.10	5.80	5.95	0.04	0.71		
90.00	105.00		Cum	1	15.00	5.80	5.90	5.85	0.04	3.51		
105.00	120.00		Cum	1	15.00	5.90	5.20	5.55	0.04	3.33		
120.00	129.20		Cum	1	9.20	5.20	5.70	5.45	0.04	2.01		
129.20	135.00		Cum	1	5.80	5.70	5.70	5.70	0.04	1.32		
135.00	150.00		Cum	1	15.00	5.70	5.70	5.70	0.04	3.42		
150.00	165.00		Cum	1	15.00	5.70	5.50	5.60	0.04	3.36		
165.00	180.00		Cum	1	15.00	5.50	5.20	5.35	0.04	3.21		
180.00	195.00		Cum	1	15.00	5.20	4.00	4.60	0.04	2.76		
195.00	210.00		Cum	1	15.00	4.00	4.15	4.08	0.04	2.45		
210.00	221.50		Cum	1	11.50	4.15	4.50	4.33	0.04	1.99		
		1st Cross Road										
		(From North to South)										
0.00	15.00		Cum	1	15.00	4.00	4.20	4.10	0.04	2.46		
15.00	17.10		Cum	1	2.10	4.20	4.40	4.30	0.04	0.36		
17.10	22.80		Cum	1	5.70	3.50	3.50	3.50	0.04	0.80		
22.80	30.00		Cum	1	7.20	2.80	2.60	2.70	0.04	0.78		
30.00	45.00		Cum	1	15.00	2.60	2.40	2.50	0.04	1.50		
45.00	54.00		Cum	1	9.00	2.40	2.80	2.60	0.04	0.94		
54.00	60.00		Cum	1	6.00	2.80	2.60	2.70	0.04	0.65		
60.00	75.00		Cum	1	15.00	2.60	3.00	2.80	0.04	1.68		
75.00	85.20		Cum	1	10.20	3.00	3.00	3.00	0.04	1.22		
		2nd Cross Road										
		(From North to South)										
0.00	15.00		Cum	1	15.00	4.10	3.40	3.75	0.04	2.25		
15.00	30.00		Cum	1	15.00	3.40	3.90	3.65	0.04	2.19		
30.00	45.00		Cum	1	15.00	3.90	4.00	3.95	0.04	2.37		
45.00	60.00		Cum	1	15.00	4.00	3.30	3.65	0.04	2.19		
60.00	75.00		Cum	1	15.00	3.30	2.50	2.90	0.04	1.74		
75.00	82.10		Cum	1	7.10	2.50	2.60	2.55	0.04	0.72		

90.62

Contactor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		2nd A Cross Road										
		(From South to North)										
0.00	15.00		Cum	1	15.00	5.20	4.50	4.85	0.04	2.91		
15.00	30.00		Cum	1	15.00	4.50	4.65	4.58	0.04	2.75		
30.00	44.90		Cum	1	14.90	4.65	3.30	3.98	0.04	2.37		
		3rd Cross Road										
		(From North to South)										
0.00	4.20		Cum	1	4.20	4.20	4.20	4.20	0.04	0.71		
4.20	15.00		Cum	1	10.80	4.20	4.30	4.25	0.04	1.84		
15.00	30.00		Cum	1	15.00	4.30	4.10	4.20	0.04	2.52		
30.00	45.00		Cum	1	15.00	4.10	4.15	4.13	0.04	2.48		
45.00	52.20		Cum	1	7.20	4.15	4.20	4.18	0.04	1.20		
52.20	60.00		Cum	1	7.80	2.60	2.35	2.48	0.04	0.77		
60.00	67.30		Cum	1	7.30	2.50	2.50	2.50	0.04	0.73		
67.30	70.60		Cum	1	3.30	2.50	3.30	2.90	0.04	0.38		
70.60	85.00		Cum	1	14.40	3.60	3.45	3.53	0.04	2.03		
85.00	90.00		Cum	1	5.00	3.45	3.50	3.48	0.04	0.70		
90.00	92.10		Cum	1	2.10	3.50	3.40	3.45	0.04	0.29		
92.10	95.30	Culvert	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00		
95.30	105.00		Cum	1	9.70	4.00	4.10	4.05	0.04	1.57		
105.00	108.90		Cum	1	3.90	4.00	4.10	4.05	0.04	0.63		
		Balaji Layout										
		6th Cross Road										
		(From West to East)										
0.00	15.00		Cum	1	15.00	6.15	6.15	6.15	0.04	3.69		
15.00	30.00		Cum	1	15.00	5.40	5.50	5.45	0.04	3.27		
30.00	45.00		Cum	1	15.00	5.50	6.00	5.75	0.04	3.45		
45.00	47.80		Cum	1	2.80	6.00	6.10	6.05	0.04	0.68		
47.80	56.10		Cum	1	8.30	5.30	5.00	5.15	0.04	1.71		
56.10	63.90		Cum	1	7.80	5.85	4.90	5.38	0.04	1.68		
63.90	65.50	Culvert	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00		
65.50	75.00		Cum	1	9.50	5.65	5.65	5.65	0.04	2.15		
75.00	90.00		Cum	1	15.00	5.65	4.60	5.13	0.04	3.08		
90.00	94.50		Cum	1	4.50	4.60	6.05	5.33	0.04	0.96		
94.50	105.00		Cum	1	10.50	6.05	6.70	6.38	0.04	2.68		
105.00	120.00		Cum	1	15.00	6.70	6.15	6.43	0.04	3.86		
120.00	122.00		Cum	1	2.00	6.15	5.15	5.65	0.04	0.45		
122.00	135.00		Cum	1	13.00	5.65	5.45	5.55	0.04	2.89		
135.00	150.00		Cum	1	15.00	5.45	4.80	5.13	0.04	3.08		
150.00	154.00		Cum	1	4.00	4.80	6.50	5.65	0.04	0.90		
154.00	163.70		Cum	1	9.70	6.50	6.65	6.58	0.04	2.55		
163.70	169.70		Cum	1	6.00	8.10	6.65	7.38	0.04	1.77		
169.70	171.20	Culvert	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00		
171.20	180.00		Cum	1	8.80	7.30	7.35	7.33	0.04	2.58		
180.00	181.80		Cum	1	1.80	7.35	6.70	7.03	0.04	0.51		
181.80	190.00		Cum	1	8.20	6.70	7.15	6.93	0.04	2.27		
190.00	205.00		Cum	1	15.00	7.15	7.50	7.33	0.04	4.40		
205.00	216.10		Cum	1	11.10	7.50	8.50	8.00	0.04	3.55		
216.10	231.10		Cum	1	15.00	8.50	7.15	7.83	0.04	4.70		
231.10	235.00		Cum	1	3.90	7.15	7.40	7.28	0.04	1.13		
235.00	250.00		Cum	1	15.00	7.40	7.00	7.20	0.04	4.32		
250.00	265.00		Cum	1	15.00	7.00	7.20	7.10	0.04	4.26		
265.00	280.00		Cum	1	15.00	7.20	5.30	6.25	0.04	3.75		
280.00	295.00		Cum	1	15.00	5.30	4.70	5.00	0.04	3.00		
295.00	300.00		Cum	1	5.00	4.70	4.85	4.78	0.04	0.96		
300.00	315.00		Cum	1	15.00	4.85	5.35	5.10	0.04	3.06		
315.00	330.00		Cum	1	15.00	5.35	5.85	5.60	0.04	3.36		

104.53

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
330.00	345.00		Cum	1	15.00	5.85	5.50	5.68	0.04	3.41		
345.00	360.00		Cum	1	15.00	5.50	6.15	5.83	0.04	3.50		
360.00	369.00		Cum	1	9.00	6.15	5.95	6.05	0.04	2.18		
		Sarovara Layout										
		AMCO Layout 'A Block										
		1st Main Road										
		(From South to North)										
0.00	15.00		Cum	1	15.00	8.40	6.80	7.60	0.04	4.56		
15.00	29.20		Cum	1	14.20	6.80	6.90	6.85	0.04	3.89		
29.20	30.30	Culvert	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00		
30.30	45.00		Cum	1	14.70	6.85	6.70	6.78	0.04	3.98		
45.00	60.00		Cum	1	15.00	6.70	6.60	6.65	0.04	3.99		
60.00	75.00		Cum	1	15.00	6.60	6.40	6.50	0.04	3.90		
75.00	90.00		Cum	1	15.00	6.40	5.75	6.08	0.04	3.65		
90.00	105.00		Cum	1	15.00	5.75	6.15	5.95	0.04	3.57		
105.00	108.50		Cum	1	3.50	5.60	5.60	5.60	0.04	0.78		
108.50	118.70		Cum	1	10.20	4.70	4.90	4.80	0.04	1.96		
118.70	124.80		Cum	1	6.10	6.25	6.85	6.55	0.04	1.60		
124.80	135.00		Cum	1	10.20	6.10	5.90	6.00	0.04	2.45		
135.00	150.00		Cum	1	15.00	5.90	6.10	6.00	0.04	3.60		
150.00	165.00		Cum	1	15.00	6.10	6.05	6.08	0.04	3.65		
165.00	180.00		Cum	1	15.00	6.05	6.10	6.08	0.04	3.65		
180.00	195.00		Cum	1	15.00	6.10	6.15	6.13	0.04	3.68		
195.00	210.00		Cum	1	15.00	6.15	6.45	6.30	0.04	3.78		
210.00	225.00		Cum	1	15.00	6.45	6.20	6.33	0.04	3.80		
225.00	240.00		Cum	1	15.00	6.20	6.15	6.18	0.04	3.71		
240.00	255.00		Cum	1	15.00	6.15	6.10	6.13	0.04	3.68		
255.00	270.00		Cum	1	15.00	6.10	6.40	6.25	0.04	3.75		
270.00	285.00		Cum	1	15.00	6.40	7.10	6.75	0.04	4.05		
285.00	291.50		Cum	1	6.50	7.10	7.20	7.15	0.04	1.86		
291.50	298.00		Cum	1	6.50	6.70	5.70	6.20	0.04	1.61		
		1st Cross Road										
		(From East to West)										
0.00	15.00		Cum	1	15.00	6.80	6.70	6.75	0.04	4.05		
15.00	17.20		Cum	1	2.20	6.70	5.80	6.25	0.04	0.55		
17.20	30.00		Cum	1	12.80	5.80	5.10	5.45	0.04	2.79		
30.00	41.00		Cum	1	11.00	5.10	4.90	5.00	0.04	2.20		
41.00	50.20		Cum	1	9.20	4.85	5.40	5.13	0.04	1.89		
		2nd Cross Road										
		(From East to West)										
0.00	15.00		Cum	1	15.00	6.30	5.25	5.78	0.04	3.47		
15.00	30.00		Cum	1	15.00	5.25	5.25	5.25	0.04	3.15		
30.00	45.00		Cum	1	15.00	5.25	5.15	5.20	0.04	3.12		
45.00	50.20		Cum	1	5.20	5.15	5.20	5.18	0.04	1.08		
50.20	52.80		Cum	1	2.60	2.40	2.50	2.45	0.04	0.25		
		Shanthivana Layout										
		1st Cross Road										
		(From West to East)										
0.00	15.00		Cum	1	15.00	6.40	6.45	6.43	0.04	3.86		
15.00	30.00		Cum	1	15.00	6.45	5.10	5.78	0.04	3.47		
30.00	45.00		Cum	1	15.00	5.10	5.65	5.38	0.04	3.23		
45.00	60.00		Cum	1	15.00	5.65	4.35	5.00	0.04	3.00		
60.00	63.30		Cum	1	3.30	4.35	5.40	4.88	0.04	0.64		
63.30	75.00		Cum	1	11.70	6.30	6.34	6.32	0.04	2.96		
75.00	90.00		Cum	1	15.00	6.34	6.70	6.52	0.04	3.91		

127.80

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
90.00	105.00		Cum	1	15.00	6.70	6.60	6.65	0.04	3.99		
105.00	120.00		Cum	1	15.00	6.60	7.05	6.83	0.04	4.10		
120.00	132.90		Cum	1	12.90	7.05	7.00	7.03	0.04	3.62		
132.90	147.10		Cum	1	14.20	5.80	5.95	5.88	0.04	3.34		
147.10	160.00		Cum	1	12.90	5.30	5.20	5.25	0.04	2.71		
160.00	165.00		Cum	1	5.00	6.55	6.00	6.28	0.04	1.26		
165.00	180.00		Cum	1	15.00	6.00	6.80	6.40	0.04	3.84		
180.00	195.00		Cum	1	15.00	6.80	6.10	6.45	0.04	3.87		
195.00	198.80		Cum	1	3.80	6.10	6.10	6.10	0.04	0.93		
198.80	210.00		Cum	1	11.20	5.50	5.50	5.50	0.04	2.46		
210.00	219.70		Cum	1	9.70	5.50	5.90	5.70	0.04	2.21		
219.70	222.20	Culvert	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00		
222.20	225.00		Cum	1	2.80	6.85	6.80	6.83	0.04	0.76		
225.00	240.00		Cum	1	15.00	6.80	6.40	6.60	0.04	3.96		
240.00	249.60		Cum	1	9.60	6.40	6.90	6.65	0.04	2.55		
249.60	257.30		Cum	1	7.70	7.60	7.50	7.55	0.04	2.33		
257.30	260.00		Cum	1	2.70	6.35	6.30	6.33	0.04	0.68		
260.00	275.00		Cum	1	15.00	6.30	6.40	6.35	0.04	3.81		
275.00	292.00		Cum	1	17.00	6.40	6.40	6.40	0.04	4.35		
292.00	297.10		Cum	1	5.10	7.20	7.40	7.30	0.04	1.49		
297.10	300.00		Cum	1	2.90	6.40	6.60	6.50	0.04	0.75		
300.00	315.00		Cum	1	15.00	6.60	7.10	6.85	0.04	4.11		
315.00	330.00		Cum	1	15.00	7.10	6.60	6.85	0.04	4.11		
330.00	345.00		Cum	1	15.00	6.60	6.55	6.58	0.04	3.95		
345.00	360.00		Cum	1	15.00	6.55	7.35	6.95	0.04	4.17		
360.00	375.00		Cum	1	15.00	7.35	7.40	7.38	0.04	4.43		
375.00	390.00		Cum	1	15.00	7.40	6.85	7.13	0.04	4.28		
390.00	405.00		Cum	1	15.00	6.85	7.20	7.03	0.04	4.22		
405.00	414.50		Cum	1	9.50	7.20	7.55	7.38	0.04	2.80		
		Impact Collage										
		1st Cross road										
		South To North										
0.00	15.00		Cum	1	15.00	6.65	6.05	6.35	0.04	3.81		
15.00	30.00		Cum	1	15.00	6.05	5.20	5.63	0.04	3.38		
30.00	45.00		Cum	1	15.00	5.20	5.35	5.28	0.04	3.17		
45.00	60.00		Cum	1	15.00	5.35	6.05	5.70	0.04	3.42		
60.00	75.00		Cum	1	15.00	6.05	4.15	5.10	0.04	3.06		
75.00	90.00		Cum	1	15.00	4.15	5.35	4.75	0.04	2.85		
90.00	105.00		Cum	1	15.00	5.35	6.50	5.93	0.04	3.56		
105.00	112.70		Cum	1	7.70	6.50	6.90	6.70	0.04	2.06		
		2nd Cross Road										
		(North To South)										
0.00	15.00		Cum	1	15.00	6.35	6.25	6.30	0.04	3.78		
15.00	27.80		Cum	1	12.80	6.25	5.60	5.93	0.04	3.03		
27.80	30.00		Cum	1	2.20	5.25	5.15	5.20	0.04	0.46		
30.00	37.50		Cum	1	7.50	5.15	5.65	5.40	0.04	1.62		
37.50	45.00		Cum	1	7.50	4.95	4.75	4.85	0.04	1.46		
45.00	56.20		Cum	1	11.20	4.75	4.95	4.85	0.04	2.17		
56.20	60.00		Cum	1	3.80	6.30	6.15	6.23	0.04	0.95		
60.00	75.00		Cum	1	15.00	6.15	6.30	6.23	0.04	3.74		
75.00	90.00		Cum	1	15.00	6.30	5.70	6.00	0.04	3.60		
90.00	99.20		Cum	1	9.20	5.70	5.32	5.51	0.04	2.03		
		3rd Cross Road										
		(South To North)										
0.00	15.00		Cum	1	15.00	6.25	5.85	6.05	0.04	3.63		
15.00	30.00		Cum	1	15.00	5.85	6.40	6.13	0.04	3.68		

140.50

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
30.00	33.80		Cum	1	3.80	6.40	6.35	6.38	0.04	0.97		
33.80	45.00		Cum	1	11.20	5.70	5.25	5.48	0.04	2.45		
45.00	60.00		Cum	1	15.00	5.25	5.40	5.33	0.04	3.20		
60.00	75.00		Cum	1	15.00	5.40	4.60	5.00	0.04	3.00		
75.00	90.00		Cum	1	15.00	4.60	5.85	5.23	0.04	3.14		
90.00	94.60		Cum	1	4.60	5.85	6.10	5.98	0.04	1.10		
94.60	96.10		Cum	1	1.50	5.10	5.20	5.15	0.04	0.31		
		Impact Collage Main Road										
		(West To East)										
0.00	4.80		Cum	1	4.80	7.35	7.55	7.45	0.04	1.43		
4.80	15.00		Cum	1	10.20	7.55	6.45	7.00	0.04	2.86		
15.00	30.00		Cum	1	15.00	6.45	7.10	6.78	0.04	4.07		
30.00	45.00		Cum	1	15.00	7.10	7.40	7.25	0.04	4.35		
45.00	60.00		Cum	1	15.00	7.40	7.50	7.45	0.04	4.47		
60.00	75.00		Cum	1	15.00	7.50	7.50	7.50	0.04	4.50		
75.00	90.00		Cum	1	15.00	7.50	8.20	7.85	0.04	4.71		
90.00	105.00		Cum	1	15.00	8.20	7.95	8.08	0.04	4.85		
105.00	120.00		Cum	1	15.00	7.95	8.05	8.00	0.04	4.80		
120.00	135.00		Cum	1	15.00	8.05	7.55	7.80	0.04	4.68		
135.00	146.00		Cum	1	11.00	7.55	10.15	8.85	0.04	3.89		
146.00	149.50		Cum	1	3.50	10.15	12.30	11.23	0.04	1.57		
		Thindlu										
		S.N.R Residency Road										
		(North To South)										
0.00	15.00		Cum	1	15.00	3.45	3.75	3.60	0.04	2.16		
15.00	30.00		Cum	1	15.00	3.75	3.85	3.80	0.04	2.28		
30.00	45.00		Cum	1	15.00	3.85	3.55	3.70	0.04	2.22		
45.00	60.00		Cum	1	15.00	3.55	3.65	3.60	0.04	2.16		
60.00	75.00		Cum	1	15.00	3.65	3.40	3.53	0.04	2.12		
75.00	90.00		Cum	1	15.00	3.40	2.80	3.10	0.04	1.86		
90.00	91.70		Cum	1	1.70	2.80	2.70	2.75	0.04	0.19		
		Anganawadi School Opp Road										
		(South To North)										
0.00	4.50		Cum	1	4.50	3.05	3.85	3.45	0.04	0.62		
4.50	15.00		Cum	1	10.50	3.30	3.75	3.53	0.04	1.48		
15.00	30.00		Cum	1	15.00	3.75	3.70	3.73	0.04	2.24		
30.00	45.00		Cum	1	15.00	3.70	3.80	3.75	0.04	2.25		
45.00	60.00		Cum	1	15.00	3.80	4.20	4.00	0.04	2.40		
60.00	75.00		Cum	1	15.00	4.20	4.40	4.30	0.04	2.58		
75.00	80.00		Cum	1	5.00	4.40	4.30	4.35	0.04	0.87		
		Cut Portion										
			Cum	1	1.20	1.10	1.10	1.10	0.04	0.05		
			Cum	1	1.50	1.50	1.50	1.50	0.04	0.09		
			Cum	1	0.90	1.00	1.00	1.00	0.04	0.04		
			Cum	1	1.40	1.40	1.40	1.40	0.04	0.08		
			Cum	1	0.90	0.90	0.90	0.90	0.04	0.03		
			Cum	1	2.00	1.80	1.80	1.80	0.04	0.14		
			Cum	1	1.70	1.70	1.70	1.70	0.04	0.12		
			Cum	1	2.00	1.60	1.60	1.60	0.04	0.13		
			Cum	1	1.40	1.40	1.40	1.40	0.04	0.08		
			Cum	1	1.00	1.00	1.00	1.00	0.04	0.04		
			Cum	1	1.30	1.30	1.30	1.30	0.04	0.07		

86.61

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
			Cum	1	1.00	1.00	1.00	1.00	0.04	0.04		
		Deducation										
		Manhole	Cum	-10	0.44				0.04	-0.18		
					(3.14X0.75X0.75)/4=0.44							
			Cum	-13	0.64				0.04	-0.33		
					(3.14X0.9X0.9)/4=0.64							
			Cum	-11	0.79				0.04	-0.35		
					(3.14X1X1)/4=0.79							
			Cum	-7	1.13				0.04	-0.32		
					(3.14X1.2X1.2)/4=1.13							
		Chamber										
			Cum	-10	0.90	0.60	0.60	0.60	0.04	-0.22		
			Cum	-3	1.00	0.60	0.60	0.60	0.04	-0.07		
		Tree Pot	Cum	-8	0.30	0.30	0.30	0.30	0.04	-0.03		
		Total Executed Quantity								792.79		
		Modified Schedule-b Quantity								2582.81		
		Now to be paid Quantity								792.79	12253.37	9714349.00

-1.45

Item no.21	**Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 g/ m2 area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35:2015.The finished surface to be level, uniform and free from streaks and holes**
Measurements taken on	02/01/24

		Devi Nagar(Lottegollahalli Layout)										
		6th Cross Road										
		(From East to West)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	18.80		Sqm	2	3.80	0.10	0.10	0.10		0.76		
18.80	30.00		Sqm	2	11.20	0.10	0.10	0.10		2.24		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	83.40		Sqm	2	8.40	0.10	0.10	0.10		1.68		
83.40	91.90		Sqm	2	8.50	0.10	0.10	0.10		1.70		
91.90	105.00		Sqm	2	13.10	0.10	0.10	0.10		2.62		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	163.10		Sqm	2	13.10	0.10	0.10	0.10		2.62		
		6th A Cross Road										
		(From West to East)										
0.00	7.80		Sqm	2	7.80	0.10	0.10	0.10		1.56		
		(From South to North)										
0.00	7.40		Sqm	2	7.40	0.10	0.10	0.10		1.48		
7.40	15.00		Sqm	2	7.60	0.10	0.10	0.10		1.52		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	50.70		Sqm	2	5.70	0.10	0.10	0.10		1.14		
50.70	60.00		Sqm	2	9.30	0.10	0.10	0.10		1.86		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	141.70		Sqm	2	6.70	0.10	0.10	0.10		1.34		

62.52

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor | JPMC | Assistant Engineer | Assistant executive Engineer | 02/01/24

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET
Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Devi Nagar Main Road										
		(From West to East)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210.00	225.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
225.00	237.20		Sqm	2	12.20	0.10	0.10	0.10		2.44		
237.20	239.00		Sqm	2	1.80	0.10	0.10	0.10		0.36		
239.00	241.50		Sqm	2	2.50	0.10	0.10	0.10		0.50		
		Muneshwara Layout										
		1st Main Road										
0.00	3.20		Sqm	2	3.20	0.10	0.10	0.10		0.64		
3.20	15.00		Sqm	2	11.80	0.10	0.10	0.10		2.36		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	184.70		Sqm	2	4.70	0.10	0.10	0.10		0.94		
184.70	186.20		Sqm	2	1.50	0.10	0.10	0.10		0.30		
186.20	195.00		Sqm	2	8.80	0.10	0.10	0.10		1.76		
195.00	210.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210.00	225.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
225.00	240.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
240.00	255.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
255.00	270.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
270.00	285.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
285.00	293.70		Sqm	2	8.70	0.10	0.10	0.10		1.74		
293.70	298.70		Sqm	2	5.00	0.10	0.10	0.10		1.00		
298.70	300.00		Sqm	2	1.30	0.10	0.10	0.10		0.26		
300.00	315.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
315.00	330.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
330.00	344.60		Sqm	2	14.60	0.10	0.10	0.10		2.92		
344.60	360.00		Sqm	2	15.40	0.10	0.10	0.10		3.08		
360.00	363.50		Sqm	2	3.50	0.10	0.10	0.10		0.70		
363.50	372.30		Sqm	2	8.80	0.10	0.10	0.10		1.76		
372.30	387.30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
387.30	390.00		Sqm	2	2.70	0.10	0.10	0.10		0.54		

126.30

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant executive Engineer

Assistant Executive Engineer
Division
BBMP, Bangalore

MEASUREMENT SHEET
Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Tata Nagar										
		1st Main Road										
		(From South to North)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	29.50		Sqm	2	14.50	0.10	0.10	0.10		2.90		
29.50	47.20	No Work	Sqm	2	0.00	0.10	0.10	0.10		0.00		
47.20	60.00		Sqm	2	12.80	0.10	0.10	0.10		2.56		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	150.30		Sqm	2	15.30	0.10	0.10	0.10		3.06		
150.30	158.50		Sqm	2	8.20	0.10	0.10	0.10		1.64		
158.50	165.30		Sqm	2	6.80	0.10	0.10	0.10		1.36		
165.30	180.30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.30	189.60		Sqm	2	9.30	0.10	0.10	0.10		1.86		
189.60	193.50		Sqm	2	3.90	0.10	0.10	0.10		0.78		
		1st Cross Road										
		(West to East)										
		(From 5th Main to Rohitha Garden Apartment)										
0.00	4.00		Sqm	2	4.00	0.10	0.10	0.10		0.80		
4.00	15.00		Sqm	2	11.00	0.10	0.10	0.10		2.20		
15.00	24.10		Sqm	2	9.10	0.10	0.10	0.10		1.82		
24.10	30.00		Sqm	2	5.90	0.10	0.10	0.10		1.18		
30.00	38.10		Sqm	2	8.10	0.10	0.10	0.10		1.62		
38.10	46.00		Sqm	2	7.90	0.10	0.10	0.10		1.58		
46.00	60.00		Sqm	2	14.00	0.10	0.10	0.10		2.80		
60.00	67.00		Sqm	2	7.00	0.10	0.10	0.10		1.40		
67.00	75.00		Sqm	2	8.00	0.10	0.10	0.10		1.60		
75.00	83.50		Sqm	2	8.50	0.10	0.10	0.10		1.70		
		Kote Layout(Sapthagiri Hall)										
		Opposite Rohitha Gardens Appartment										
		1st Cross Road										
		(From West to East)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	87.00		Sqm	2	12.00	0.10	0.10	0.10		2.40		
87.00	90.00		Sqm	2	3.00	0.10	0.10	0.10		0.60		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	129.20		Sqm	2	9.20	0.10	0.10	0.10		1.84		
129.20	135.00		Sqm	2	5.80	0.10	0.10	0.10		1.16		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210.00	221.50		Sqm	2	11.50	0.10	0.10	0.10		2.30		

96116

Contactor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		1st Cross Road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	17.10		Sqm	2	2.10	0.10	0.10	0.10		0.42		
17.10	22.80		Sqm	2	5.70	0.10	0.10	0.10		1.14		
22.80	30.00		Sqm	2	7.20	0.10	0.10	0.10		1.44		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	54.00		Sqm	2	9.00	0.10	0.10	0.10		1.80		
54.00	60.00		Sqm	2	6.00	0.10	0.10	0.10		1.20		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	85.20		Sqm	2	10.20	0.10	0.10	0.10		2.04		
		2nd Cross Road										
		(From North to South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	82.10		Sqm	2	7.10	0.10	0.10	0.10		1.42		
		2nd A Cross Road										
		(From South to North)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	44.90		Sqm	2	14.90	0.10	0.10	0.10		2.98		
		3rd Cross Road										
		(From North to South)										
0.00	4.20		Sqm	2	4.20	0.10	0.10	0.10		0.84		
4.20	15.00		Sqm	2	10.80	0.10	0.10	0.10		2.16		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	52.20		Sqm	2	7.20	0.10	0.10	0.10		1.44		
52.20	60.00		Sqm	2	7.80	0.10	0.10	0.10		1.56		
60.00	67.30		Sqm	2	7.30	0.10	0.10	0.10		1.46		
67.30	70.60		Sqm	2	3.30	0.10	0.10	0.10		0.66		
70.60	85.00		Sqm	2	14.40	0.10	0.10	0.10		2.88		
85.00	90.00		Sqm	2	5.00	0.10	0.10	0.10		1.00		
90.00	92.10		Sqm	2	2.10	0.10	0.10	0.10		0.42		
92.10	95.30	Culvert	Sqm	2	0.00	0.10	0.10	0.10		0.00		
95.30	105.00		Sqm	2	9.70	0.10	0.10	0.10		1.94		
105.00	108.90		Sqm	2	3.90	0.10	0.10	0.10		0.78		
		Balaji Layout										
		6th Cross Road										
		(From West to East)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	47.80		Sqm	2	2.80	0.10	0.10	0.10		0.56		
47.80	56.10		Sqm	2	8.30	0.10	0.10	0.10		1.66		
56.10	63.90		Sqm	2	7.80	0.10	0.10	0.10		1.56		
63.90	65.50	Culvert	Sqm	2	0.00	0.10	0.10	0.10		0.00		
65.50	75.00		Sqm	2	9.50	0.10	0.10	0.10		1.90		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	94.50		Sqm	2	4.50	0.10	0.10	0.10		0.90		
94.50	105.00		Sqm	2	10.50	0.10	0.10	0.10		2.10		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		

87.26

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer
Assistant executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
120.00	122.00		Sqm	2	2.00	0.10	0.10	0.10		0.40		
122.00	135.00		Sqm	2	13.00	0.10	0.10	0.10		2.60		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	154.00		Sqm	2	4.00	0.10	0.10	0.10		0.80		
154.00	163.70		Sqm	2	9.70	0.10	0.10	0.10		1.94		
163.70	169.70		Sqm	2	6.00	0.10	0.10	0.10		1.20		
169.70	171.20	Culvert	Sqm	2	0.00	0.10	0.10	0.10		0.00		
171.20	180.00		Sqm	2	8.80	0.10	0.10	0.10		1.76		
180.00	181.80		Sqm	2	1.80	0.10	0.10	0.10		0.36		
181.80	190.00		Sqm	2	8.20	0.10	0.10	0.10		1.64		
190.00	205.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
205.00	216.10		Sqm	2	11.10	0.10	0.10	0.10		2.22		
216.10	231.10		Sqm	2	15.00	0.10	0.10	0.10		3.00		
231.10	235.00		Sqm	2	3.90	0.10	0.10	0.10		0.78		
235.00	250.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
250.00	265.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
265.00	280.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
280.00	295.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
295.00	300.00		Sqm	2	5.00	0.10	0.10	0.10		1.00		
300.00	315.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
315.00	330.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
330.00	345.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
345.00	360.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
360.00	369.00		Sqm	2	9.00	0.10	0.10	0.10		1.80		
		Sarovara Layout										
		AMCO Layout 'A Block										
		1st Main Road										
		(From South to North)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	29.20		Sqm	2	14.20	0.10	0.10	0.10		2.84		
29.20	30.30	Culvert	Sqm	2	0.00	0.10	0.10	0.10		0.00		
30.30	45.00		Sqm	2	14.70	0.10	0.10	0.10		2.94		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	108.50		Sqm	2	3.50	0.10	0.10	0.10		0.70		
108.50	118.70		Sqm	2	10.20	0.10	0.10	0.10		2.04		
118.70	124.80		Sqm	2	6.10	0.10	0.10	0.10		1.22		
124.80	135.00		Sqm	2	10.20	0.10	0.10	0.10		2.04		
135.00	150.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210.00	225.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
225.00	240.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
240.00	255.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
255.00	270.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
270.00	285.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
285.00	291.50		Sqm	2	6.50	0.10	0.10	0.10		1.30		
291.50	298.00		Sqm	2	6.50	0.10	0.10	0.10		1.30		
		1st Cross Road										
		(From East to West)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	17.20		Sqm	2	2.20	0.10	0.10	0.10		0.44		
17.20	30.00		Sqm	2	12.80	0.10	0.10	0.10		2.56		

114.88

Contactor

PMC

Assistant Engineer

Assistant executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division

MEASUREMENT SHEET
Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
30.00	41.00		Sqm	2	11.00	0.10	0.10	0.10		2.20		
41.00	50.20		Sqm	2	9.20	0.10	0.10	0.10		1.84		
		2nd Cross Road										
		(From East to West)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	50.20		Sqm	2	5.20	0.10	0.10	0.10		1.04		
50.20	52.80		Sqm	2	2.60	0.10	0.10	0.10		0.52		
		Shanthivana Layout										
		1st Cross Road										
		(From West to East)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	63.30		Sqm	2	3.30	0.10	0.10	0.10		0.66		
63.30	75.00		Sqm	2	11.70	0.10	0.10	0.10		2.34		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	132.90		Sqm	2	12.90	0.10	0.10	0.10		2.58		
132.90	147.10		Sqm	2	14.20	0.10	0.10	0.10		2.84		
147.10	160.00		Sqm	2	12.90	0.10	0.10	0.10		2.58		
160.00	165.00		Sqm	2	5.00	0.10	0.10	0.10		1.00		
165.00	180.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195.00	198.80		Sqm	2	3.80	0.10	0.10	0.10		0.76		
198.80	210.00		Sqm	2	11.20	0.10	0.10	0.10		2.24		
210.00	219.70		Sqm	2	9.70	0.10	0.10	0.10		1.94		
219.70	222.20	Culvert	Sqm	2	0.00	0.10	0.10	0.10		0.00		
222.20	225.00		Sqm	2	2.80	0.10	0.10	0.10		0.56		
225.00	240.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
240.00	249.60		Sqm	2	9.60	0.10	0.10	0.10		1.92		
249.60	257.30		Sqm	2	7.70	0.10	0.10	0.10		1.54		
257.30	260.00		Sqm	2	2.70	0.10	0.10	0.10		0.54		
260.00	275.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
275.00	292.00		Sqm	2	17.00	0.10	0.10	0.10		3.40		
292.00	297.10		Sqm	2	5.10	0.10	0.10	0.10		1.02		
297.10	300.00		Sqm	2	2.90	0.10	0.10	0.10		0.58		
300.00	315.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
315.00	330.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
330.00	345.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
345.00	360.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
360.00	375.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
375.00	390.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
390.00	405.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
405.00	414.50		Sqm	2	9.50	0.10	0.10	0.10		1.90		
		Impact Collage										
		1st Cross road										
		South To North										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		

112.00

Contactor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	112.70		Sqm	2	7.70	0.10	0.10	0.10		1.54		
		2nd Cross Road										
		(North To South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	27.80		Sqm	2	12.80	0.10	0.10	0.10		2.56		
27.80	30.00		Sqm	2	2.20	0.10	0.10	0.10		0.44		
30.00	37.50		Sqm	2	7.50	0.10	0.10	0.10		1.50		
37.50	45.00		Sqm	2	7.50	0.10	0.10	0.10		1.50		
45.00	56.20		Sqm	2	11.20	0.10	0.10	0.10		2.24		
56.20	60.00		Sqm	2	3.80	0.10	0.10	0.10		0.76		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	99.20		Sqm	2	9.20	0.10	0.10	0.10		1.84		
		3rd Cross Road										
		(South To North)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	33.80		Sqm	2	3.80	0.10	0.10	0.10		0.76		
33.80	45.00		Sqm	2	11.20	0.10	0.10	0.10		2.24		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	94.60		Sqm	2	4.60	0.10	0.10	0.10		0.92		
94.60	96.10		Sqm	2	1.50	0.10	0.10	0.10		0.30		
		Impact Collage Main Road										
		(West To East)										
0.00	4.80		Sqm	2	4.80	0.10	0.10	0.10		0.96		
4.80	15.00		Sqm	2	10.20	0.10	0.10	0.10		2.04		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135.00	146.00		Sqm	2	11.00	0.10	0.10	0.10		2.20		
146.00	149.50		Sqm	2	3.50	0.10	0.10	0.10		0.70		
		Thindlu										
		S.N.R Residency Road										
		(North To South)										
0.00	15.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.00	91.70		Sqm	2	1.70	0.10	0.10	0.10		0.34		

94.84

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor PMC Assistant Engineer Assistant executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore 22/01/24

MEASUREMENT SHEET

Second and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Anganawadi School Opp Road										
		(South To North)										
0.00	4.50		Sqm	2	4.50	0.10	0.10	0.10		0.90		
4.50	15.00		Sqm	2	10.50	0.10	0.10	0.10		2.10		
15.00	30.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75.00	80.00		Sqm	2	5.00	0.10	0.10	0.10		1.00	16.00	
		Total Executed Quantity								**709.96**		
		Modified Schedule-b Quantity								**2346.00**		
		Now to be paid Quantity								**709.96**	**551.98**	**391884.00**
Item no.25		Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 250 t.km										
			t.km									
		Vide Total executed Quantity from premeasuremet Page no. 81								**3516.16**		
		Total Executed Quantity								**3516.16**		
		Modified Schedule-b Quantity								**12580.64**		
		Now to be paid Quantity								**3516.16**	**110.86**	**389801.00**
											Sub Total	**24856629.00**
											For 18% Applicable GST	**4474193.00**
											Total Amount	**29330822.00**

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contractor

Assistant Engineer

Assistant executive Engineer

02/01/24

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore